

## Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
1	Jharsuguda	Const. of DTU at DHH	JHARSUGUDA DHH	DHH	New Const.	2005-06	2.00	Block	COMPLETED
2	Jharsuguda	Const. of Sub-center at Durlaga	Durlaga SC	SC	New Const.	2007-08	6.00	Block	COMPLETED
3	Jharsuguda	Const. of Sub-center at Gandaghura	Gandaghura SC	SC	New Const.	2007-08	6.00	Block	COMPLETED
4	Laikera	Const. of Sub-center at Khuntamal	Khuntamal SC	SC	New Const.	2007-08	6.00	Block	COMPLETED
5	Lakhanpur	Const. of Sub-center at Katapali	Katapali SC	SC	New Const.	2007-08	6.00	Block	COMPLETED
6	Jharsuguda	Repair of Sub-center Dalki	Dalki SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
7	Jharsuguda	Repair of Sub-center Brajaraj nagar	Brajaraj nagar SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
8	Kolabira	Repair of Sub-center Jhirlapali	Jhirlapali SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
9	Kolabira	Repair of Sub-center Raghunathpali	Raghunathpali SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
10	Kirmira	Repair of Sub-center Kirmira	Kirmira SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
11	Laikera	Repair of Sub-center Laikera	Laikera SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
12	Laikera	Repair of Sub-center Bhatlaida	Bhatlaida SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
13	Lakhanpur	Repair of Sub-center Muralipali	Muralipali SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
14	Lakhanpur	Repair of Sub-center Bagmunda	Bagmunda SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
15	Lakhanpur	Repair of Sub-center Bhikampali	Bhikampali SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
16	Lakhanpur	Repair of Sub-center Katapali	Katapali SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
17	Jharsuguda	Repair of Sub-center H Katapali	H katapali SC	SC	Up-gradation	2006-07	0.50	Block	COMPLETED
18	Kolabira	Up-gradation of CHC Kolabira	KOLABIRA CHC	CHC	New Const.	2006-07	20.00	Block	COMPLETED
19	Kirmira	Up-gradation of CHC Kirmira	KIRMIRA CHC	CHC	New Const.	2006-07	20.00	Block	COMPLETED
20	Jharsuguda	Up-gradation of CHC to IPHS standard Brajaraj nagar CHC	BRAJARAJNAGAR CHC	CHC	New Const.	2006-07	20.00	Block	COMPLETED
21	Jharsuguda	Up-gradation of DHH	JHARSUGUDA DHH	DHH	Up-gradation	2007-08	20.00	PWD	COMPLETED
22	Lakhanpur	Up-gradation of CHC Lakhanpur	LAKHANPUR CHC	CHC	Up-gradation	2007-08	20.00	Block	COMPLETED
23	Lakhanpur	Const. of Sub-center at Rampela	Rampela SC	SC	New Const.	2007-08	6.00	ZSS	IN PROGRESS
24	Kolabira	Const. of Sub-center at Belmunda	Belmunda SC	SC	New Const.	2007-08	6.00	ZSS	IN PROGRESS
25	Kolabira	Const. of Sub-center at Keldamal	Keldamal SC	SC	New Const.	2007-08	6.00	ZSS	IN PROGRESS
26	Laikera	Repair of Sub-center Babuchipidi	Babuchipidi SC	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
27	Laikera	Repair of Sub-center Tileimal	Tileimal SC	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
28	Laikera	Repair of Sub-center Laikera	Laikera SC	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
29	Jharsuguda	Repair of Sub-center Chandanimal	Chandinimal SC	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
30	Jharsuguda	Repair of Sub-center Marakuta	Marakuta SC	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
31	Jharsuguda	Repair of Sub-center Patrapali	Patrapali SC	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
32	Jharsuguda	Up-gradation of DHH	JHARSUGUDA DHH	DHH	Up-gradation	2008-09	25.00	PWD	COMPLETED
33	Lakhanpur	Const. of Sub-center Bhanurkhol	Bhanurkhol SC	SC	New Const.	2008-09	6.00	ZSS	IN PROGRESS
34	Jharsuguda	Const. of Sub-center Loisingh	Loisingh SC	SC	New Const.	2008-09	6.00	ZSS	IN PROGRESS
35	Laikera	Const. of Sub-center Nikitmal	Nikitmal SC	SC	New Const.	2008-09	6.00	ZSS	IN PROGRESS
36	Kolabira	Const. of Sub-center Pokharasal	Pokharasal SC	SC	New Const.	2008-09	6.00	ZSS	IN PROGRESS
37	Laikera	Repair of Sub-center Bhatlaida	Bhatlaida SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
38	Kirmira	Repair of Sub-center Bhimjore	Bhimjore SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED

### Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
39	Kirmira	Reapir of Sub-center Chandrapur	Chandrapur SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
40	Kirmira	Reapir of Sub-center Kadobahal	Kadobahal	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
41	Kirmira	Reapir of Sub-center Arda	Arda	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
42	Jharsuguda	Reapir of Sub-center Badmal	Badmal SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
43	Kolabira	Reapir of Sub-center Parmanpur	Parmanpur SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
44	Laikera	Reapir of Sub-center Laikera	Laikera SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
45	Kolabira	Reapir of Sub-center Sodamal	Sodamal	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
46	Kolabira	Reapir of Sub-center Jhirlapali	Jhirlapali SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
47	Lakhanpur	Reapir of Sub-center Pandri Quarter	Pandri SC	SC	Up-gradation	2008-09	1.00	ZSS	COMPLETED
48	Jharsuguda	Const. of labour room at PHC (N) Sripura	SRIPURA PHC (N)	PHC (N)	New Const.	2008-09	5.00	ZSS	IN PROGRESS
49	Laikera	Const. of labour room at PHC (N) Laikera	LAIKERA PHC (N)	PHC (N)	New Const.	2008-09	5.00	ZSS	IN PROGRESS
50	Jharsuguda	Est. of Data Center at DHH	JHARSUGUDA DHH	DHH	New Const.	2008-09	8.00	Block	COMPLETED
51	Kolabira	Const. of Drug Store at CHC Kolabira	KOLABIRA CHC	CHC	New Const.	2008-09	7.00	ZSS	IN PROGRESS
52	Kirmira	Const. of Drug Store at CHC Kirmira	KIRMIRA CHC	CHC	New Const.	2008-09	7.00	ZSS	IN PROGRESS
53	Laikera	Const. of Drug Store at CHC Mudrajore	MUNDRAJORE CHC	CHC	New Const.	2008-09	7.00	ZSS	IN PROGRESS
54	Jharsuguda	Const. of Bleaching shed	JHARSUGUDA DHH	DHH	New Const.	2008-09	2.00	PWD	IN PROGRESS
55	Jharsuguda	Up-gradation of DHH	JHARSUGUDA DHH	DHH	Up-gradation	2009-10	12.50	PWD	COMPLETED
56	Jharsuguda	Operationalisation of PHC/PHC (N)/AH (24x7) Labour Room at Sripura PHC (N)	SRIPURA PHC (N)	PHC (N)	New Const.	2009-10	5.00	ZSS	IN PROGRESS
57	Laikera	Operationalisation of PHC/PHC (N)/AH (24x7) Labour Room at Laikera PHC (N)	LAIKERA PHC (N)	PHC (N)	New Const.	2009-10	5.00	ZSS	IN PROGRESS
58	Jharsuguda	Repair/Renov. of PHC Rajpur	RAJPUR CHC	CHC	Up-gradation	2009-10	5.00	ZSS	COMPLETED
59	Laikera	Repair/Renov. of CHC Mudrajore	MUNDRAJORE CHC	CHC	Up-gradation	2009-10	5.00	ZSS	COMPLETED
60	Kolabira	Repair/Renov. of PHC Pokharasal	POKHARASAL PHC	PHC (N)	Up-gradation	2009-10	5.00	ZSS	COMPLETED
61	Kirmira	Repair/Renov. of CHC Kirmira	KIRMIRA CHC	CHC	Up-gradation	2009-10	5.00	ZSS	IN PROGRESS
62	Lakhanpur	Const. of Sub-center at Rampela	Rampela SC	SC	New Const.	2009-10	4.15	ZSS	IN PROGRESS
63	Kolabira	Const. of Sub-center at Belmunda	Belmunda SC	SC	New Const.	2009-10	4.15	ZSS	IN PROGRESS
64	Kolabira	Const. of Sub-center at Keldamal	Keldamal SC	SC	New Const.	2009-10	4.15	ZSS	IN PROGRESS
65	Lakhanpur	Const. of Sub-center at Bhanurkhol	Bhanurkhol SC	SC	New Const.	2009-10	4.15	ZSS	IN PROGRESS
66	Jharsuguda	Const. of Sub-center at Loising	Loisingh SC	SC	New Const.	2009-10	4.15	ZSS	IN PROGRESS
67	Laikera	Const. of Sub-center at Nikitimal	Nikitimal SC	SC	New Const.	2009-10	4.15	ZSS	IN PROGRESS
68	Kolabira	Const. of Sub-center at Pokharasal	Pokharasal SC	SC	New Const.	2009-10	4.15	ZSS	IN PROGRESS
69	Jharsuguda	Repair of Sub-center Himra	Hirma SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
70	Jharsuguda	Repair of Sub-center Badmal (Boundary wall)	Badmal SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
71	Lakhanpur	Repair of Sub-center Pandri	Pandri SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
72	Lakhanpur	Repair of Sub-center Bhikampali	Bhikampali SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
73	Lakhanpur	Repair of Sub-center Belpahar	Belpahar SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED

### Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
74	Lakhanpur	Repair of Sub-center Kanaktora	Kanaktura SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
75	Lakhanpur	Repair of Sub-center Palsada	Palsada SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
76	Lakhanpur	Repair of Sub-center Banjari	Banjari SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
77	Lakhanpur	Repair of Sub-center Palsada	Palsada SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
78	Lakhanpur	Repair of Sub-center Banjari	Banjari SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
79	Lakhanpur	Repair of Sub-center Sarandamal	Sarandamal SC	SC	Up-gradation	2009-10	1.00	ZSS	COMPLETED
80	Lakhanpur	Repair of Sub-center Kirithmal	Kirithmal SC	SC	Up-gradation	2010-11	1.00	ZSS	COMPLETED
81	Lakhanpur	Repair of Sub-center Tilia Quarter	Tilia SC	SC	Up-gradation	2010-11	1.00	ZSS	COMPLETED
82	Lakhanpur	Repair of Sub-cente Sarandamal Quarter	Sarandamal SC	SC	Up-gradation	2010-11	1.00	ZSS	COMPLETED
83	Lakhanpur	Repair of Sub-center Pandri Quarter	Pandri SC	SC	Up-gradation	2010-11	1.00	ZSS	COMPLETED
84	Jharsuguda	Const. of DTU at DHH	JHARSUGUDA DHH	DHH	New Const.	2010-11	20.00	Block	IN PROGRESS
85	Kolabira	Exten. of BPMU at CHC Kolabira	KOLABIRA CHC	CHC	New Const.	2010-11	2.50	Block	IN PROGRESS
86	Kirmira	Exten. of BPMU at CHC Kirmira	KIRMIRA CHC	CHC	New Const.	2010-11	2.50	Block	IN PROGRESS
87		Up-gradation of AH & other hospital	Chantipali PHC	PHC (N)	Up-gradation	2010-11	6.53	RWSS	COMPLETED
88	Jharsuguda	Est. of SNCU at DHH	JHARSUGUDA DHH	DHH	New Const.	2011-12	20.00	Block	IN PROGRESS
89	Jharsuguda	Const. of DVS	JHARSUGUDA DHH	DHH	New Const.	2011-12	10.00	Block	IN PROGRESS
90	Jharsuguda	Const. of Ward at DHH	JHARSUGUDA DHH	DHH	New Const.	2011-12	10.80	PWD	COMPLETED
91	Jharsuguda	Up-gradation of DHH	JHARSUGUDA DHH	DHH	Up-gradation	2011-12	20.00	ZSS	COMPLETED
92	Jharsuguda	Training hall at CHCBrajarajnagar	BRAJARAJNAGAR CHC	CHC	New Const.	2011-12	10.00	Block	IN PROGRESS
93	Laikera	Up-gradation of CHC Mudrajore	MUNDRAJORE CHC	CHC	Up-gradation	2011-12	31.40	RD	COMPLETED
94	Lakhanpur	Up-gradation of CHC Lakhanpur	LAKHANPUR CHC	CHC	Up-gradation	2011-12	33.65	RD	COMPLETED
95	Kolabira	Const. of Labour room Kolabira	KOLABIRA CHC	CHC	New Const.	2011-12	12.00	Block	IN PROGRESS
96	Laikera	Construction of 1 no of E-Type Qtr at Mundrajore CHC	Mundrajore CHC	CHC	New Const.	2012-13	12.00	RWD	IN PROGRESS
97	Kolabira	OPD Upgradation at Kolabira BPHC(Part-A)	Kolabira CHC	CHC	Up-gradation	2012-13	3.27	RWD	COMPLETED
98	Kolabira	OPD Upgradation at Kolabira BPHC(Part-B)	Kolabira CHC	CHC	Up-gradation	2012-13	1.73	RWD	IN PROGRESS
99	Lakhanpur	Repair of 2nos Staff Qtr at Belpahar GH	Belpahar GH	CHC	Up-gradation	2012-13	4.00	RWD	IN PROGRESS
100	Kirmira	Minor Repair of ward at Kirmira BPHC	Kirmira CHC	CHC	Up-gradation	2012-13	5.00	ZSS	IN PROGRESS
101	Kolabira	Minor Repair of ward at Kolabira BPHC	Kolabira CHC	CHC	Up-gradation	2012-13	5.00	ZSS	IN PROGRESS
102	Laikera	Minor Repair of ward at Mundrajore CHC	Mundrajore CHC	CHC	Up-gradation	2012-13	5.00	ZSS	IN PROGRESS
103	Lakhanpur	Repair of SC Belpahar at Lakhanpur Block	Belpahar SC	SC	Up-gradation	2012-13	2.00	ZSS	IN PROGRESS
104	Lakhanpur	Repair of SC Pandri at Lakhanpur Block	Pandri SC	SC	Up-gradation	2012-13	2.00	ZSS	IN PROGRESS
105	Lakhanpur	Repair of SC Sarandamal at Lakhanpur Block	Sarandamal SC	SC	Up-gradation	2012-13	2.00	ZSS	IN PROGRESS
106	Lakhanpur	Repair of SC Tilia at Lakhanpur Block	Tilia SC	SC	Up-gradation	2012-13	2.00	ZSS	IN PROGRESS
107	Lakhanpur	Repair of SC Muralipali at Lakhanpur Block	Muralipali SC	SC	Up-gradation	2012-13	2.00	ZSS	IN PROGRESS
108	Jharsuguda	Establishment of NRC at DHH Jharsuguda	DHH Jharsuguda	DHH	Up-gradation	2012-13	10.00	ZSS	IN PROGRESS

### Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
109	Jharsuguda	Civil on going project at DHH jharsuguda	DHH Jharsuguda	DHH	Up-gradation	2012-13	38.00	ZSS	IN PROGRESS
110	Lakhanpur	New connection of water provision at Belpahar GH	Belpahar GH	CHC	Up-gradation	2012-13	5.00	RWSS	IN PROGRESS
111	Lakhanpur	New connection of water provision Muralipali SC at Lakhanpur Block	Muralipali SC	SC	Up-gradation	2012-13	0.50	RWSS	IN PROGRESS
112	kolabira	Expansion of water provision at Kolabira BPHC	Kolabira CHC	CHC	Up-gradation	2012-13	3.00	RWSS	IN PROGRESS
113	Laikera	Expansion of water provision at Mundrajore CHC	Muralipali SC	SC	Up-gradation	2012-13	5.00	RWSS	IN PROGRESS
114	Lakhanpur	Expansion of water provision at Lakhanpur CHC	Lakhanpur CHC	CHC	Up-gradation	2012-13	5.00	RWSS	IN PROGRESS
115	Kirmira	Maintenance of Electrification at Kirmira BPHC	Kirmira CHC	CHC	Up-gradation	2012-13	2.00	RW Elect.BBSR	IN PROGRESS
116	kolabira	Maintenance of Electrification at Kolabira BPHC	Kolabira CHC	CHC	Up-gradation	2012-13	2.00	RW Elect.BBSR	IN PROGRESS
117	Laikera	Maintenance of Electrification at Mundrajore CHC	Mundrajore CHC	CHC	Up-gradation	2012-13	2.00	RW Elect.BBSR	IN PROGRESS
118	Lakhanpur	Maintenance of Electrification at Lakhanpur CHC	Lakhanpur CHC	CHC	Up-gradation	2012-13	5.00	RW Elect.BBSR	IN PROGRESS
119	Lakhanpur	Maintenance of Electrification at Belpahar GH	Belpahar GH	CHC	Up-gradation	2012-13	2.00	RW Elect.BBSR	IN PROGRESS
120	Jharsuguda	Completion of on going SNCU-II at DHH jharsuguda	JHARSUGUDA DHH	DHH	Up-gradation	2012-13	15.00	Block	IN PROGRESS